

Report To:	CABINET
Date:	17TH MARCH 2025
Heading:	REGENERATION PROGRAMMES UPDATE
Executive Lead Member:	CLLR MATTHEW RELF, EXECUTIVE LEAD MEMBER FOR GROWTH, REGENERATION AND LOCAL PLANNING
Ward/s:	ALL WARDS
Key Decision:	Yes
Subject to Call-In:	Yes

Purpose of Report

To ensure that Cabinet is kept updated on funding allocations, progress of funded programmes and bids for external funding.

To add Public Open Space Section 106 contributions / grant income or project contributions to the Capital Programme.

Recommendation(s)

- 1. To note the progress for Future High Streets Fund, Towns Fund and UK Shared Prosperity Fund programmes.**
- 2. To accept UKSPF funding from East Midlands Combined County Authority (EMCCA) and delegate authority to the Executive Lead Member for Growth, Regeneration and Local Planning to agree allocation of the funding.**
- 3. To recommend to Council that funding from Sport England be included on the Capital Programme for Hucknall Leisure Centre.**
- 4. To recommend to Council, following receipt of funds, that the identified funding be included on the Capital Programme.**



Reasons for Recommendation(s)



1. To ensure that Cabinet is kept updated on progress with the regeneration programmes.
2. To ensure that projects and spend are achieved within the set timeframes and programme budget envelopes.
3. To ensure delivery of the Council's Corporate Plan and improvements to parks and green spaces with a rolling programme of investment.
4. To ensure funding streams are delivered collaboratively and effectively.


Alternative Options Considered

1. Not to approve the allocation of project income on the Capital Programme – not recommended. The funding covers essential works that support the completion of projects on the regeneration programme.

Detailed Information

Project	Achievements/ progress/next steps	Start/ Completion Dates	Next key Milestone	Risk Level / programme and Budget
Succeed in Ashfield				
ADMC	<p>The first phase of pre-development work was completed with the boundary hedgerow reduction to prepare for it being relocated. The main works contract is being drafted for review and completion.</p> <p>The non-material amendment has been approved by the planning authority.</p> <p>Documentation for the procurement of an operator is progressing.</p>	<p>S: April 2025 C: Feb - March 2026</p>	Contract Start Est: April 2025	<p style="text-align: center;"></p> <p>Towns Fund: £20,483,141</p>
Ashfield Construction Centre and Satellite	The purchase of the former Wilko's building has been completed including the lease of the building to Vision West Notts College and the award of grant to enable the college to renovate the building into a construction skills hub.	VWNC: S: Jan 2025	Start of Renovation work – March/ April 2025	<p style="text-align: center;"></p> <p>Towns Fund: £4,801,755 Co-funding: £1,837,500</p>

Ashfield Civil Engineering Centre	Two location options at the Council depot are being reviewed with stakeholders before agreeing the final position. A grant agreement is being developed to cover the delivery for the project and draft Heads of Terms are being prepared to lease the land to Vison West Notts College.	C: Dec 2025	Partnerships working with local businesses March / April	Towns Fund: £2,101,134 Co-funding: £763,517
Enterprising Ashfield	<p>A boosted Facebook post before Christmas yielded some great results. Achieving over 100k impressions, reached over 26k accounts/people which resulted in 737 clicks through to the course pages on the website. Following this, we then received 55 course enrolment forms in the w/c 16th December which is our most ever in one week.</p> <p>This level of course enrolments will hopefully be maintained through the coming weeks as the rest of the campaign kicks in (radio, bus stops, direct mail, socials etc).</p> <p>The team are now working to update the graduate placement offer on the website and communicate this via email and socials to eligible businesses.</p> <p>Working on producing analytics report to show the reach the marketing activity has had on the project to date.</p> <p>Case studies: Enterprising Ashfield case studies Nottingham Trent University</p>	C: March 2026	December 2024 Enterprising Ashfield Business Support Event.	 Risk Reduced Towns Fund: £3,845,000 Co-funding: £3,746,867
High Pavement House	<p>The Maker Space committee are progressing open days to grow interest in the facilities. The high-level governance is still being established before the public opening can be planned.</p> <p>The commercial property team continue discussions with multiple businesses who are interested in the office units and five businesses have taken/ are taking up units.</p> <p>Remains elevated: due to the delays in setting up the governance structure for the MakerSpace and take up of the office space.</p>		Maker Space Open Day March 2025	 Towns Fund: £1,651,665 Co-funding: £937,289

<p>Supporting Local Business</p>	<p>Ashfield Accelerator This project has seen several changes affecting contract values and target outputs. The current contract value is £542,922 of which East Midlands Chamber (EMC) has achieved spend of £514,182 for 272 outputs of business supported. Officers forecast that the remaining funding will be claimed with a further 41 outputs to achieve the agreed target of 313 businesses supported.</p> <p>Case studies have been requested. It is forecast to have a maximum of 3 case studies completed for each initiative.</p> <p>Enterprise Grant The total budget of £190,698 has been awarded to 34 businesses.</p> <p>Site visits are underway with businesses who have completed their growth projects. The visits form part of the process to evaluate economic impact of the grants and to develop a series of case studies. 13 have been completed to date, with 4 programmed for January. For businesses that have fully implemented their growth projects, officers will also use relevant data from these businesses' growth plans to assess the overall impact of this scheme.</p> <p>Save the High Street The planned in person engagement and promotion has commenced: Calling all Ashfield High Streets and Market traders businesses. STHS have seen good initial engagement but have indicated they will undertake phased engagement to hit output and outcome figures. STHS is engaging with the Council's markets team to attract and support market traders as well as meeting with consultants working on the Stanton Hill Regeneration project to support businesses on the High Street.</p> <p>The programme has engaged 26 businesses, 16 of which are market trader businesses and they are ahead of their profile for market engagement.</p> <p>The pre-opening of the ADMC project continues to deliver on time and to budget</p>			<p style="text-align: center;"></p> <p style="text-align: center;">Risk Reduced</p> <p>UK Shared Prosperity Fund: £1,120,500.00</p>
--	---	--	--	--

	<p>and is aligned to the Towns Fund project delivery.</p> <p>Special events Five business events have been delivered to date with 439 attendees based on the following themes:</p> <ul style="list-style-type: none"> • Apprenticeships • Automation for You and supporting ADMC • Go Green. Small Steps. Big Impact • Open-Up to the World. Go Global • Innovation: Bridging Creativity and Commerce <p>The next business event in April is themed on the Future of Work: Artificial Intelligence. The remaining funding will be used for the Discover Ashfield Awards and the opening event at Sherwood Observatory and Planetarium which took place on 23rd January.</p>			
<p>People and Skills</p>	<p>E15 Digital Support in Local Communities Academy Transformation Trust Further Education (ATTFE) College are delivering the Digital Support in Local Communities programme, which supports residents to develop and gain practical and basic digital skills needed for day-to-day living. Sessions include, using a mobile phone, photo editing, video editing, online banking, staying safe online, applying for jobs online, and many more uses.</p> <p>ATTFE are on track with 61 of the planned 100 participants along with 37 referrals achieved from the planned 25. The project is established in Kirkby and Sutton Centres and has created a presence in the Selston area. It is proving a challenge to create a presence within Hucknall and Stanton Hill. Officers are working with ATTFE to resolve this.</p> <p>ATTFE have made significant progress against their outcome priorities and are close to meeting their contractual requirement (123 out 135 outcomes achieved). They have surpassed both improved engagement numbers and the number of people in education & training outcomes.</p> <p>E33 Economically Inactive Support project</p> <p>Transform your Future programme Futures and Voluntary, Community and Social Enterprise (VCSE) partners are delivering the Transform your Future programme, which is supporting those residents who are out of work gain skills that are essential to prepare them to move into the employment market. Priority groups include residents with long term health conditions, residents aged 50+, and ex-offenders.</p> <p>Futures and Community Grant partners are exceeding their output performance with 147 of the planned 80 participants along with 131 people accessing mental and physical health support, from the planned 23. They are established within most of the Council's priority ward areas. From January to March they will be working in the Rural areas of the</p>			

District which includes Selston, Jacksdale and Underwood. Working with the ex-offenders priority group has proved challenging, however Futures are now engaged with HM Prison Service and are planning to work with the career's services within local prisons.

Futures and Community Grant (VCSE) partners are also exceeding contractual outcome requirements (569 out of 246 outcomes achieved). They have surpassed all outcome measures except the "sustained employment for 6 months" outcome which is proving to be a challenge due to the short timeframe of the project.

E33 Community Grants programme

Community Grants Programme delivery ended in December. All contractual requirements have been met as well as delivering added value outputs and outcomes.

E33 Digital Infrastructure Grant scheme

Futures are delivering a Digital Infrastructure Grant scheme on behalf of Ashfield District Council.

Grant recipients are:

- Citizens Advice Central Nottinghamshire
- Coxmoor Residents Action Group (CRAG)
- Our Centre
- Portland Pathways
- Thrive Consultancy

Recipients will use the grants to purchase IT infrastructure for their centres, allowing them to host the delivery of local employment and skills programmes.

E34 Basic and Life Skills

Futures are delivering this programme to support residents to acquire the Basic and Life skills needed for the workplace, building on the Multiply programme.


Futures are currently behind profile for their output requirements. Positive output performances include: 52 of the planned 84 participants and 25 people have been referred to employment and skills programmes, out of the planned 21.



They are facing difficulty engaging with participants who require financial support as they are already receiving this support by other providers. Futures are still seeking to engage with individuals in Selston who may need this support by working closely with the Transform Your Future programme.






Futures are also behind profile with their outcome requirements. Positive output performances include: 33 participants have experienced reduced structural barriers post support, out of the planned 50. 25 participants have basic skills post support, out of the planned 67.

As Futures are behind with achieving their delivery profile, they have been asked to submit an action plan showing how they intend to meet contractual targets.

Business and Education Collaboration (Aspiring Careers Ashfield) - Ideas4Careers (I4C).

<p>Delivery is progressing well with a good range of Secondary and Primary Schools. The programme aims to support the careers offer in select schools with both direct support to staff and students, in addition to the facilitation of key business relationships.</p> <p>The project is currently ahead of profile in the delivery of outputs with 538/409 planned outputs delivered.</p> <p>The project is also on track or ahead on all but one of the mandatory outcomes with 211/230 delivered.</p> <p>Following agreement with the supplier, a variation of £40,000 has been agreed for the final quarter of delivery, this will help with the provision of further links with employers, the addition of one extra school and the delivery of additional outputs and outcomes.</p> <p>Graduate Talent Match programme GradConsult is working with graduates in Ashfield who are unemployed and underemployed. They have undertaken productive engagement events, including at the DWP and the Ashfield Careers Fair which led to good engagement.</p> <p>As the programme has continued the main challenge is the relatively small pool of Ashfield graduates for the programme to draw upon. This is compounded by a downturn in the number of Ashfield businesses hiring into graduate level positions.</p> <p>As such the variation has focused on the promotion of Ashfield as a place to live and work through outreach events at universities, which has been met positively by partners.</p> <p>Moving forward the focus will be on reaching those eligible for support as well as the execution of the contract variation.</p> <p>UK Shared Prosperity Fund: £817,077. Risk </p>
--





Project	Achievements/ progress/next steps	Start / Completion Dates	Next key Milestone	Risk Level / programme and Budget
More to Discover				
Visitor Economy	St. Mary's Magdalene Church, Hucknall – work is progressing well on this project with the architects engaged to produce plans for the north transept and costings. The bid to the National Heritage Lottery Fund has been delayed and options are being reviewed following confirmation from MHCLG that the Levelling Up Fund grant of £9.2m has been withdrawn from Hucknall by the government.			 UK Shared Prosperity Fund: £85,000
Visitor digital offer	Refinement changes for the app are being carried out by the team. Work to promote this and the website, is being undertaken with the Council's new Comms. Officer who is supporting the Regeneration team.	C: March 2025	Marketing / and press release	 Towns Fund: £214,809




				Co-funding: £45,000
Ashfield Creates	Procurement for the Programme Management of Ashfield Creates has been completed. The development of a Cultural Strategy is progressing well with completion due in April.			Risk register to be developed Arts Council: £1,000,000
Events Programme	All of the Christmas light switch on events were well attended and this concludes the programme of events funded through UKSPF.			 UK Shared Prosperity Fund: £116,000
Cornerstone Theatre	The contract work is progressing well and a completion date has been agreed with the contractor for 30 th July. The contractor is developing plans to support ATTFE to deliver a project at the school which will contribute to delivering social value through the contract. The theatre delivery business plan has been updated and funding is being identified to cashflow the startup costs. Risk remains Elevated: monitor due to the time and cost pressure ongoing through the contract delivery phase.	S: June 2024 C: July 2025	Construction progress update and Social value March / April 2025	 Remains Elevated FHSF: £2,347,118 Town's Fund: £1,112,067.81
Cycling and walking routes	Stage 3 - 4 detailed design and project planning and procurement is progressing and is planned for completion by April / May 2025.	C: Dec 2025	Contract works plan May 2025	 Town's Fund: £1,936,280 Co-funding: £45,000
Kings Mill Reservoir leisure development	The development and feasibility work are ongoing to create new signage at key locations to the entrance and boundaries of the site to improve visibility of the facilities. A draft lease is progressing with an operator. Risk remains elevated due to delays in appointing an operator.		Operator procurement Jan 2025	 Remains Elevated Town's Fund: £3,352,000 Co-funding: £648,000
	Ranger / activities This programme continues to create volunteer opportunities. The monthly events remain popular. Planned outputs and outcomes have been			 UK Shared Prosperity


	exceeded in particular the number of people engaged through the programme.			Fund: £30,000
--	--	--	--	---------------

Project	Achievements/ progress/next steps	Start/ Completion Dates	Next key Milestone	Risk Level / programme and Budget
Be Healthy Be Happy				
Kirkby Sports Hub	<p>The Football Foundation funding application outcome is anticipated in February.</p> <p>Procurement of the work has been completed and a preferred supplier has been selected. The team is progressing the appointment of the contractor initially under a PCSA agreement to support value engineering and pre-commencement works.</p> <p>Work is ongoing on a legal review between ADC and the Football Foundation in preparation of a grant being awarded.</p>	<p>Part 1: S:Nov 2024 C: March 2025</p> <p>Part 2: S: April / May 2025 C: Feb 2026</p>	Contract Award Jan / Feb 2025	<p>↔</p> <p>Towns Fund: £1,991,676 Co-funding: £339,000</p>
Sutton Lawn Sports Hub	<p>Procurement of the work has been completed and a preferred supplier has been selected. The team is progressing the appointment of the contractor initially under a PCSA agreement to support value engineering and pre-commencement works.</p> <p>Work is ongoing on a legal review between ADC, ATT and the Football Foundation to complete approvals.</p>	<p>Part 1: S: March 2025 C: August 2026</p> <p>Part 2: Sept 2025 S: March 2026</p>	Contract award Jan / Feb 2025	<p>↔</p> <p>Towns Fund: £2,818,633 Co-funding: £2,021,973</p>
Green social prescribing Walking and Cycling	<p>This programme is supporting a wide variety of activities through:</p> <ul style="list-style-type: none"> • Grants to support positive mental health • Nature Trails/Accessible maps • Activity boxes for residents to borrow to enhance their visit to the parks. Story trails in February half-term. • Litter Picking events to thank existing volunteers and to register new volunteers, provision of equipment • Growing Packs • Cycle Activities on Sutton Lawn • Youth Cycling/Scooting in Kirkby 	March 2025		<p>↔</p> <p>UK Shared Prosperity Fund: £70,000 (Green Social Presc.) £90,000 (Walking and Cycling)</p>
Community Vertical Farming	<p>The facility is now set up and in production. The focus is on micro-greens which are young herbs and vegetables that can be harvested within a week or so. They have higher nutrient levels and are used for salads etc.</p> <p>Growing kits will be distributed to 100 schools across Ashfield and Mansfield and 100 individuals.</p>	C: March 2024	Opening of facility	<p>↔</p> <p>Project in delivery</p> <p>UK Shared Prosperity Fund: £87,500</p>

	Funding has been allocated to St. Thomas Church, Kirkby, to develop a green space at the church to enable regular growing and social activities.			
--	--	--	--	--

Project	Achievements/ progress/next steps	Start/ Completion Dates	Next key Milestone	Risk Level / programme and Budget
Town Centres & High Streets				
High Street Property Fund	<p>The Council is working through options with Vision West Notts College to discharge the health and safety requirements. Appointment of additional roles will delay the project start.</p> <p>Elevated Risk: Due to the issue detailed above, options are being considered for a revised work programme which will be reported at the next board meeting.</p>	<p>S: April 2024 C: March 26</p>	Under appraisal. To be confirmed at next board meeting.	<p> Elevated</p> <p>Towns Fund: £662,933.19 Co-funding: £100,000</p>
Hucknall				
Hucknall Town Centre-High Street Property Improvement Fund	<p>Two grants have been agreed to the value of £13,606.00 with a total project value of £17,007.00.</p> <p>MHCLG have advised that this funding can be carried forward into next financial year as this project was part of the LUF bid.</p>			<p> Reduced UK Shared Prosperity Fund: £90,000</p>
Kirkby				
North Kirkby Gateway	<p>The conveyancing for the property purchase is being finalised.</p> <p>The RIBA stage one plan for Ellis Street has been completed. The appointment of a design and build contractor is now progressing which will include the novation of the architects to progress the scheme.</p> <p>A planning application for the Pond Hole housing scheme has been delayed. The developer is finalising the submission and supporting documents.</p> <p>A developer's grant agreement is progressing to support the additional feasibility work and remediation plan for the Pond Hole site.</p>	C: March 2026	Release of stage two plan for the project Jan / Feb 2025	<p></p> <p>monitor delays and seek to progress the design and construction phases.</p> <p>Towns Fund: £8,909,648 Co-funding: £5,140,999</p>
West Kirkby Gateway & public transport hub	A proposed residential scheme design is being progressed.	<p>S: July 2024 C: March 2026</p>	Release of stage two project plans Feb 2025	<p></p>

	The appointment of a design and build contractor is progressing which will include the novation of the architects to progress the scheme. Risk has reduced following demolition of the building.			Towns Fund: £3,958,041 Co-funding: £3,920,000
Sutton				
Portland Square & Fox Street	Contract work is on site and progressing as planned. The layout of the new public realm is taking shape as the locally manufactured planters start to be installed. Risk remains elevated due to ongoing cost pressures. A review of the project budget and costs risk is being completed.	C: May 2025	Tree planting and installation of planters late Jan 2025	 Remains Elevated Portland Square: Towns Fund: £1,229,352 Co-funding: £136,000 Fox Street: FHSF: £531,088 Co-funding: £70,912
Low Street	The carbon savings against the completed project are being assessed to support the monitoring and evaluation return.	Completed		 FHSF: £1,750,000 Co-funding: £647,933
Library Innovation Centres - Kirkby & Sutton	The programme in Kirkby is popular with local people and businesses. Inspire has been advised a structural assessment is being carried out on the Sutton Library which will determine how the delivery programme will need to be adjusted. The project remains planned to start 2025/26 there may be an overrun into 26/27.	Anticipated S: TBC	Project announcement - Start date TBC	 Towns Fund: £737,478 Co-funding: £113,000

Project	Achievements/ progress/next steps	Start/ Completion Dates	Next key Milestone	Risk Level / programme and Budget
Green Ashfield				
Green Ashfield	Evaluation of the completed green interventions is ongoing and will be completed in early 2025. Initial feedback is reporting a lower return on carbon saving against investment than anticipated. The project team will be reviewing the remaining delivery opportunities to increase the carbon savings that can be achieved through the remaining projects.	C: Dec 2025	Retrofit PR – Carbon saving to project sites. Jan / Feb 2025	 Remains Elevated Towns Fund: £2,198,048 Co-funding: £3,129,301

	Risk remains elevated due to delays in agreeing the project plan and performance of the lead consultant. Alternative delivery partner options are being explored.			
--	--	--	--	--

2.0 Capital Programme and revenue

To receive income from Sutton Academy College towards building works costs not within scope of the Future High Streets Fund project for 9-11 Low Street.

To include within the Capital Programme £158,400 for Hucknall Leisure Centre from Sport England's Swimming Pool Support Fund for energy efficiency measures: installation of pool covers to both swimming pools and the installation of solar photovoltaic panels to the roof of the centre.

To include within the Capital Programme £1,850,000 of external funding for Sutton Lawn Sports Hub (Information embargoed).

To include within the Capital Programme £1,750,000 contribution towards the Section 278 works costs to complete the permanent site access including highways and junction improvements for the AITP site which the Council recently purchased.

Income

	Income Source	Amount (£)	Capital Programme Budget Allocation	Funding type
A	Academy Transformation Trust	7,900.12	9-11 Low Street - 700048	Capital
B	Sports England Swimming Pool Support Fund	158,400	Hucknall Leisure Centre - New budget	Capital
C	External funder	1,850,000	Sutton Lawn Sports Hub - 70036	Capital
D	In District Regeneration budget	1,750,000	AITP – 700116 (Ashfield Innovation and Technology Park)	Capital
E	EMCCA (UK Shared Prosperity Fund)	£1,305,177	UKSPF 2025/26 - New budget	Capital - £571,831 Revenue - £733,346

3.0 UK Shared Prosperity Fund (UKSPF) 2025-26

UKSPF of c.£25m has been awarded to the East Midlands Mayoral Authority (EMCCA) for 2025-26, following the end of the initial three-year programme which will provide a transition to a new, future funding framework from April 2026.

The EMCCA Board agreed the allocation of funds to local authorities in February, with confirmation that Ashfield will receive a total of £1,305,177.

The fund's three priority areas of Communities and Place; Support for Local Business; and People and Skills are unchanged. There is some redefinition of the three priorities to align with the Government's five Missions and a reduction from the 53 interventions to 12 as detailed below:

1. Communities and Place

- a. Healthy, Safe and Inclusive Communities: Improving health and wellbeing, reducing crime and the fear of crime, bringing communities together and tackling homelessness.
- b. Thriving Places: development of the visitor economy, high streets and town centre improvements.

2. Supporting Local Business

- a. advice and support to business, enterprise culture and start-up support, as well as business sites and premises.

3. People and Skills

- a. Employability: supporting people, including economically inactive, to progress towards and into sustained employment and support for young people who are at risk of becoming NEET.
- b. Essential skills (including numeracy, literacy, ESOL and digital) and employment related skills.

Funding for 2025-26 can be used to support activities from 1 April 2025 to 31 March 2026, including continuations of existing activity where appropriate.

Officers are undertaking a review of the existing programme to identify where projects have performed well and where there is a need for a continuation. The Discover Ashfield Funding Subgroup has been convened to review proposals and to make recommendations to the Board which will continue its oversight function for the fund.

Implications

Corporate Plan:

Economic Growth and Place Town Centres

1. Deliver key masterplans, including town centres and railway stations
2. Revitalise and re-purpose town centres by:-
 - a. Bringing empty buildings back into use
 - b. Diversifying the town centre economy
 - c. Capitalising on external funding

District Wide Physical Regeneration

Support economic growth by:

1. Delivering the Future High Streets, Towns Fund programmes, LUF and UKSPF Programmes
Health and Happiness

Arts, Culture and Events

1. Work with partners to develop Ashfield's arts and cultural offer
2. Deliver the annual events programme
3. Facilitate community-led events

Cleaner and Greener

Parks and Open Spaces

1. To ensure delivery of the Council's Corporate Plan

Legal:

The Legal Team and Executive Director of Governance are actively supporting and advising in relation to all Regeneration projects where required.

Where required specialist external legal advice is being obtained to advise on the funding programmes to ensure all risks to the Council are fully considered. [RLD 25/02/2025]

Finance:

The projects outlined above are funded and the risks continue to be managed as outlined in the body of the report. The external funding identified in the report is welcome. Funding for the contribution to the AITP works is available within the approved capital programme envelope. [PH 27/02/24]

Budget Area	Implication
General Fund – Revenue Budget	As set out in the programme budget tables above
General Fund – Capital Programme	As set out in the programme budget tables above
Housing Revenue Account – Revenue Budget	No implications
Housing Revenue Account – Capital Programme	No implications

Risk:

Risk	Mitigation
Programme budget pressures from market changes.	Risk is mitigated by the due diligence work undertaken and approved through a gateway process. Monitoring of market trends and budget forecasting to reduce risks.
Resourcing and delivery risks associated with multiple project/programme delivery	Corporate Risk identified. Appointment and engagement of staff and consultants to support the programmes where necessary. Project Management for each programme.

Human Resources:

There are no direct HR implications contained in the report in relation to the funding. However, the projects relating to the funding may have a HR implication which would be identified in subsequent reports.

Environmental/Sustainability:

Not applicable for this report. Sustainability is a priority of the Towns Fund programme

Equalities:

No issues identified for this report. Equality Impact Assessments will be undertaken to support delivery of the Towns Fund and FHSF programmes and Public Open Space projects.

Other Implications:

Not applicable

Reason(s) for Urgency

Not applicable

Reason(s) for Exemption

Not applicable

Background Papers

Not applicable

Report Author and Contact Officer

Sarah Daniel
Assistant Director Regeneration

Paul Crawford
Service Manager – Investment
paul.crawford@ashfield.gov.uk
01623 457451

Sponsoring Executive Director

John Bennett
EXECUTIVE DIRECTOR - Place
john.bennett@ashfield.gov.uk